




(Select Tower)

Tower A | Tower B | Tower C | Tower D | Tower E | Tower F | Tower G

Tower H | Tower I | Tower J | Tower K | Tower L | Tower M | Tower N







TOWER A: Level 2 Completed , Level 3 Works in Progress







TOWER B: Level 5 Roof Completed, Level 6 Works in Progress.







TOWER C: Level 14 Roof Completed , Level 5 Block Works and External Plastering in Progress.







TOWER D: Toilet Water Proofing and Lobby Area Finishing Works in Progress.







TOWER E: Utility Haunching and Toilet Bore Packing Works in 4&5 Level in Progress.







TOWER F: Above Terrace works and Toilet Bore Packing Works in Progress







TOWER G: Level 1 completed and Shuttering works of Level 2 in Progress.







TOWER H: Lower Basement completed. Upper Basement Works in Progress.







TOWER J: Lower Basement is completed and Column Casting Works in Upper Basement in Progress.





TOWER K: Level 4 Completed and Level 5 Works Initiated.





TOWER L: Lower Basement Column Casting Works in Progress.







TOWER M & N: The work has been hampered because of the rains and the two towers stand at lower basement and foundation respectively.



C, D,E South Side Podium Shuttering and Reinforcement in Progress



A & B Podium North Side Shuttering in Progress



F Podium North Side Slab Shuttering ,Reinforcement and Concrete in Progress.



Tower A Podium Area Slab Shuttering, Reinforcement and PCC in Progress.



F & G South west Podium Slab Shuttering Works in Progress.

Thanks

Team CRM

Contact : crm@row.co.in, 1800 419 3366



DivyaSree Times

Our Commitment to providing the best continues....Commercial projects at Hyderabad, Orion Block B1-A & B1-B housing corporate giants has been rated LEED GOLD.

